## Quotation



Head Office Kijlstra Precast Ltd Hookend Barn 7 Whitehill Buildings Alderminster Stratford-upon-Avon Warks CV37 8BW

Page 1 of 2

Setting new standards Date: 26th April 2016

Our Ref: Sherford/FCG/260416 Project Code: K1017\_2016\_002

Your Ref: Merchant:

**Customer: Fred Champion Groundworks Ltd** 

For the attention of: Juliet Eastley

Dear Juliet,

**Contract: Sherford Development, Nr Plymouth.** 

Tel: 01579 320080 Mobile: 07792 141878 E-Mail: juliet@fcg.uk.com

We thank you for your recent enquiry, and have the pleasure enclosing the following prices. The acceptance of any order resulting from this quotation, will be subject to our standard terms and conditions, available on request. VAT will be charged at the standard

Item No	Description	Qty	Unit of Sale	Nett Rate	Line Total Net
	PCC Culvert Sections All Designs Are In Accordance With BS5400 PT4 BD 31/01 Clauses 1-4 & BD 37/01 & Relevant Eurocodes				
1	2000mm Wide x 1500mm High x 1500mm Long PCC Culvert Section c/w Rubber Sealed Joint No Tokstrip Or Primer Required Weight - 5.90 Tonne	120	nr	£995.00	£119,400.00
	Size Option -				
2	2000mm Wide x 1750mm High x 1500mm Long PCC Culvert Section c/w Rubber Sealed Joint No Tokstrip Or Primer Required Weight - 6.27 Tonne		nr	£1,040.00	£0.00
	Extra Over Costs				
3 4 5 6	150mm Pipe Box Out / Pushfit Connection 225mm Pipe Box Out / Pushfit Connection Clear Opening In Top Of Culvert Unit 5 Tonne Lifting Clutches - 4nr Required Per Set		nr nr nr	£30.00 £35.00 £80.00	£0.00 £0.00
Ü	Purchase Cost  Hire Cost Per Clutch Per Week  Delivery Charge For Hire  Collection Charge For Hire			£158.00 £15.00 £35.00 £35.00	£0.00 £0.00 £0.00
				•	£119,400.00

### Quotation

#### **Design Criteria:**

Invert Shape DWF Or Flat - Flat
Depth Of Fill Max - 1000mm Assumed
Depth Of Fill Min - 300mm Assumed
HA - Yes
HB - 30 Units
Concrete Grade (Sulphate Resistant) - C40/50

Source Data -

#### Please Note:

- 4nr 5 tonne lifting clutches per set required for off-loading & installation, purchase & hire costs offered above.
- Contractor will supply suitable access and hard standing for safe unloading within one hour of arrival on site.
- Any additional waiting time will be charged at cost.
- Wide loads and rigid vehicles will incur additional costs.
- Quotation based on information supplied to date any amendments may affect these costs.
- Upon receipt of an official order, structural design calculations will be prepared for approval by the contractor.
- All leads times quoted are from approval of drawings.
- The company reserves the right to invoice up to 90% of the order value of manufactured goods held in stock in excess of 28 days past previously agreed delivery date.
- In addition to above storage will be charged at cost.
- Any aborted work will be charged at our current rates.
- Manufacture and delivery schedules are given in good faith at time. Any delay to proceed may affect these schedules.
- Please check that the stated design parameters meet the project requirements.
- Above rates are based on current market price for reinforcement. Due to the volatility of the market we reserve the right to amend our rates at the time of order.

Prices: Valid for 30 days

Delivery: To site in full loads, consignee to be responsible

for offloading

Terms: 30 days payment period

Best Regards,

# **Steve Righton**

E - mail s.righton@kijlstra.co.uk

Business Manager Tel - 01789 451040 Fax - 01789 451041 Mobile - 07850 740490